

Plan Summary (2nd Revision)

Magor and Undy Community
Hub
2017-19

Outcomes by December 2019



- A sustainable, community centre and associated open space ("The Hub") is in place and being managed effectively
- Residents are very supportive and are active in its management and development
- Residents agree that it has made Magor and Undy a better place to live
- People, of all ages, see it as place that helps create social, leisure and support networks
- People agree that it contributes to more active lifestyles
- Residents feel that the site contributes to the useable 'green-space' area in Magor and Undy
- People see that it helps to deliver other services that are needed by the community

Target Milestones 2017-19

(Subject to on-going review)



- A Agreement to work in partnership with MCC Completed
- B Ideas and options (high level specification) agreed with MCC -Completed
- C Second announcement made in The Villager Completed
- D Initial project governance in place Completed
- E Architect options evaluated and 1 appointed August 2017
- F Proposal presented to public at first AGM October 2017
- G Funding to commence building secured February 2018
- H Planning permission granted March 2018
- I Building commencement approved April 2018
- J Building contractors procured May 2018
- K Building work started August 2018
- L Building work completed October 2019
- **M** Building formally opened December 2019





Target Milestones 2017-19



		Jun '17	Aug '17	Oct '17	Dec '17	Feb '18	Apr '18	Jun '18	Aug '18	Oct '18	Dec '18	Feb '19	Apr '19	Jun '19	Aug '19	Oct '19	Dec '19
A																	
E																	
		D	<u></u>														
			E	(F)													
						G											
						H											
	Δ — Λ	1CC /	MUCH	l collał	oratio	nn -	'	> .									
			iscuss		Joracio	J11		K								<u> </u>	
					D (Governance in E – Appoint Architect											
	C – Announcement D –					Governance in E – Appoint Architect											IVI
	F – Proposals presented				d	G – Funding secured				H – Plan approved			I – Building approved				
	J – Contractors procured				d	K – Building started				L – Building completed				M – Building opened			